

# June 2019

## Project Description

- The Henpeck Lane Sanitary Sewer Project is an extension of the City of Franklin's sanitary sewer system to serve the existing Oak Meadow Elementary School and the proposed Central East Middle School. The project includes the installation of 5,095 linear feet of 12 inch sanitary sewer line and 1,350 linear feet of 8 inch sanitary sewer line along a tributary of Five Mile Creek from Ellington Drive to the proposed middle school on Henpeck Lane.
- The City of Franklin and Williamson County Schools (WCS) have entered into an Interlocal Agreement for funding of the project, with WCS being responsible for approximately 60% of the total cost of design, easement acquisition, construction management, construction inspection and construction of the project. Construction on the project started on June 3, 2019, with the portion of the sanitary sewer across the existing Oak View Elementary School to be completed by August 9, 2019.

## The following tasks have been started on the project:

1. Staking of the centerline of the sewer line
2. Erosion/siltation control installation
3. Clearing and grubbing on the existing school site
4. Installation of 4 of 7 of the construction entrances
5. Drilling and blasting across the school property
6. Laying pipe on the existing school property
7. Excavation of bore pit for crossing of Lewisburg Pike
8. Laying pipe on existing school property
9. Excavation of bore pit at Lewisburg Pike crossing



MANHOLE COORDINATES					
MANHOLE NO.	NORTHING	EASTING	MANHOLE NO.	NORTHING	EASTING
1	699.024	1720.317	15	699.034	1717.969
2	699.034	1720.317	16	699.044	1717.969
3	699.044	1720.317	17	699.054	1717.969
4	699.054	1720.317	18	699.064	1717.969
5	699.064	1720.317	19	699.074	1717.969
6	699.074	1720.317	20	699.084	1717.969
7	699.084	1720.317	21	699.094	1717.969
8	699.094	1720.317	22	699.104	1717.969
9	699.104	1720.317	23	699.114	1717.969
10	699.114	1720.317	24	699.124	1717.969
11	699.124	1720.317	25	699.134	1717.969
12	699.134	1720.317	26	699.144	1717.969
13	699.144	1720.317	27	699.154	1717.969
14	699.154	1720.317	28	699.164	1717.969

OVERALL SHEET INDEX  
SCALE: 1" = 100'



Silt fence installed adjacent to Henpeck LN



















